



Inspection Certificate

Office: Hamburg

Date: 27 Juni 2025

This Certificate is issued to Hauff-Technik GmbH & Co. KG, Hermaringen/Germany to certify that the undersigned surveyor did, at their request, attend at their works on the date shown above for the purpose of examining the undernoted equipment:

Client: Hauff-Technik GmbH & Co. KG
Robert-Bosch-Strasse 9 / 89568 Hermaringen/Germany

Project.: Witness of Prototype Test by LRQA Deutschland GmbH

Inspection Date: 16.06.2025

Seal type / tested product: **BAL with integrated TPE water barrier**
in combination with: concrete test block (C20/25)
HRD40-2F-0

Test setup build according to manufacturer's test report no. PB_01477 dated 16.06.2025

Scope of inspection:

Identified equipment under test and witness of hydrostatic pressure test, test pressure: 5 bar at 72 hours, test medium: water, ambient temperature: 23 °C,
Visual inspection for workmanship execution, verify of calibration status of measuring equipment. No leakage nor damage could be identified after the hydrostatic pressure test.

As far as it could be verified, all inspections as listed above have been closed with satisfactory results.

Remark:
No item marking has been applied by LRQA Deutschland GmbH

Zoltan Zamfir
Surveyor to LRQA Deutschland GmbH



LRQA Deutschland GmbH
Name: Zoltan Zamfir
Date: 27 June 2025
Ref No.:
Office: Hamburg

A subsidiary of LRQA Group Limited

LRQA Group Limited, its affiliates and subsidiaries and their respective officers, employees or agents are, individually and collectively, referred to in this clause as 'LRQA'. LRQA assumes no responsibility and shall not be liable to any person for any loss, damage or expense caused by reliance on the information or advice in this document or howsoever provided, unless that person has signed a contract with the relevant LRQA entity for the provision of this information or advice and in that case any responsibility or liability is exclusively on the terms and conditions set out in that contract.